

## Noise Monitoring Steering Group

Site – 13<sup>th</sup> June 2013  
2pm – 4pm

### Present:

- |                        |  |
|------------------------|--|
| • John Wade            | Construction Director, MVV               |
| • Jurgen Folz          | Site Manager, Envi-Con                   |
| • Gregg Portass        | Public Protection Service, PCC           |
| • Graham Hooper        | Public Protection Service, PCC           |
| • Daniel Ellis         | URS                                      |
| • Jane Ford            | Community Liaison Manager, MVV (minutes) |
| • Sarah Taylor         | Environment Agency                       |
| • Caroline Leatherdale | Environmental Manager, Kier/MVV          |

### Apologies:

- |                 |                                |
|-----------------|--------------------------------|
| • Nicola Horne  | Public Protection Service, PCC |
| • Alf Maneylaws | URS                            |
| • David Mudge   | Environment Agency             |

ITEM		ACTION
<b>1.</b>	<b>Introductions, present and apologies</b>	
	As above	
<b>2.</b>	<b>Confirmation of agenda</b>	
	Agenda was agreed	
<b>3.</b>	<b>Minutes of last meeting</b>	
	Minutes of last meeting have been discussed and agreed  <u>Actions arising</u> - None of note	
<b>4.</b>	<b>Noise monitoring report</b>	
	Monitoring since the last meeting was carried out on the following dates: <ul style="list-style-type: none"> <li>- 15<sup>th</sup> May 2013</li> <li>- 30<sup>th</sup> May 2013</li> <li>- 13<sup>th</sup> June 2013</li> </ul> Noise levels varied between 50 and 63dB Most recent monitoring captured the new activities detailed below and noise levels were found to be still within agreed limits.  Monitoring will be undertaken on a weekly basis for the next month at which point it will be reviewed, taking into account the height at which works are being carried out and in consultation with the PPS.	
<b>5.</b>	<b>Site actions and updates</b>	
	New activities on site are: erection of steel work for filters and silos, installation and erection of components and steel work for	

	<p>the boiler.</p> <p>Pre-assembly of bag filter units is ongoing.</p> <p>All piling on site is now complete.</p> <p>Limited excavation works around piles and foundations.</p> <p>Construction works for floor slabs and walls - Ongoing.</p> <p>Minor steel work installation began in the middle of May 2013. Major steel work installation is scheduled to start in middle of June 2013.</p> <p>Details of additional mitigation measures issued 01/05/13 to LPA. Comments were received from the LPA and an amended version reissued and approved on 06/06/13.</p> <p>Acoustic screens are still being used strategically around site as needed. Noise monitoring has been carried out.</p> <p>The building concrete structures are now providing some additional mitigation.</p>	
<b>6.</b>	<b>Complaints</b>	
	No noise complaints have been received since the last meeting.	
<b>7.</b>	<b>AOB</b>	
	<p><b>Date of next meeting:</b> 16<sup>th</sup> July 2013 @ 10:30</p>	