

# WATER MONITORING MANAGEMENT PLAN

Project Name: Energy from Waste CHP Facility

Project Number: C1005

Document Reference: C1005/WWP/014

Location: Devonport, Plymouth

Approved by: D. Primmer	Dated: 10/11/11
Signed:	
Kier Project Manager	
Prepared by: Eleanor Mason	Dated: 30/09/10
Signed:	
Kier Environmental Adviser	
Accepted by:	Dated:
Signed:	
Supervising Engineer	

### Issue and Amendment Record

Revision Number	Date	Description of Change	Produced / Amended by
01	30/09/10	For Approval	E Mason
02	28/10/11	Site Specific Amendments	T Wallis
03	01/11/11	Reviewed by Consultants – Scott Wilson	T Wallis
04	01/11/11	Reviewed by Consultants – Scott Wilson Monitoring Locations	T Wallis
05	01/11/11	Reviewed by Consultants – Scott Wilson	T Wallis
06	10/11/11	Updated drawing PA19E to PA19E-A	D Primmer

## **Contents**

<b>Section</b>	<b>Title</b>
<b>1</b>	<b>Introduction</b>
1.1	Scope of works
1.2	Environmental Management and Water Courses
<b>2</b>	<b>Site Drainage Layout</b>
2.1	Description of Existing
2.2	Proposed drainage
2.3	Risks Related to Drainage system on site
<b>3</b>	<b>Monitoring</b>
3.1	Monitoring Types
3.2	Monitoring Frequency
3.3	Monitoring Points (locations)
<b>4</b>	<b>Control</b>
4.1	Reviewing of Results
4.2	Action Plan
	<b>Appendices</b>
A	ENV01 Risk assessments
B	Drainage Layout Existing & Proposed
C	Location of Monitoring Points and Monitoring Tables

## **1. Introduction**

This Water Monitoring Plan forms part of the Construction Environmental Management Plan (C1005-005-PEfW-Rev 04) for the contract and has been produced to ensure that the watercourses adjacent to the site are adequately monitored throughout the construction works. All measurements will be logged in an agreed format and formally sent to the Client and any appropriate bodies. The Water Monitoring Plan will also run alongside the Pollution Prevention Plan to ensure all management processes are followed.

General Environmental Monitoring will be completed on a weekly basis (using KCL form KGSHE029) and will include any results found within the following plan.

A fully trained member of staff will be appointed to undertake the monitoring required.

The site team will advise the client's on site representatives at the earliest opportunity if any results are shown to be elevated.

Any water monitoring will be completed and agreed with the client and any Parameters and control measures set by the Environment Agency (EA).

### **1.1 Scope of Works**

The *works* are as follows:

#### **Phase 1**

Access Road and Associated Fencing along Weston Mill Creek  
Access Road @ Bull Point  
Provision of contractor's compound and access on Table Top

#### **Phase 2**

Construction of EfW facility  
Piling  
Earthworks  
Underground services (including Drainage/Foul Systems)  
Reinforced Concrete Slab/Walls  
Structural Steelwork  
Cladding  
Perimeter Security Fencing  
Access Roads  
Access Bridge – Abutments and Bridge Deck  
Landscaping

## 1.2 Environmental Management

The management systems in place conform to BS EN ISO14001 and it is expected that all sites comply with these systems. Details of the management system are clearly defined within the management system process maps, which should be followed from tender and prequalification stages, through to project close down. The process maps are available on site through Kiernet to all personnel.

The Water Monitoring Management Plan will be regularly monitored and audited by appropriate personnel, throughout the duration of the works. It is the responsibility of the Project Manager to ensure development, approval and effective implementation of the Water Monitoring Management Plan. This should be undertaken with the support of environmental manager, specialists and other suitably qualified personnel. It must also be made clear to all site personnel that each individual has a responsibility to ensure no environmental incidents occur.

The following outlines the processes and plans to be implemented on site to ensure all environmental aspects and impacts are identified and sufficient measure put in place to reduce risks associated with the works.

There are two main watercourses located adjacent to the site boundaries detailed in table below; (additionally there is also the Swale to the base of Blackies Wood).

Name	Location	Discharge Point
Barne Brake	Located to the East of the site.	Flows into Western Mill Creek
Western Mill Creek	Located to the Southern edge of Phase 2 works and North of Phase 1 works	Flows into the Plymouth Estuary
Blackies Wood Swale	Located at the bottom of Blackies Wood – Runs approximately South to North	Flows adjacent to site, just outside site boundaries.

## 2. Site Drainage Layout

### 2.1 Existing Site Drainage

The MOD site has an existing surface water Drainage system. There are 3 areas in which the new access roads will be constructed:

- Camels Head Car Park
- Bull Point
- Existing Access Road to Area 4 in North Yard

In these locations the water is collected through road side gullies and channels in the areas above.

The services drawings have been requested but have yet to be received for the areas of work.

It is not known if the surface water goes through a petrol interceptor in Camels Head Car Park.

It appears that the existing drainage at Bull point discharges via a 300mm drainage pipe in the quay wall (Drawing of existing drainage system and proposed drainage attached in appendix B)

## **2.2 Proposed Site Drainage**

The proposed drainage system will all be built to "High Way Specification White Book". This will consist of a drainage trenches and filter drains along the new access road as shown on drawing PA19A – B (see Appendix B).

For the access roads, filter grips will be used (these will greatly reduce the amount of road side silts getting into the creek and act as natural filters). See drawing PA19E-A (see Appendix B).

For the drainage works at Bull Point the existing car park/access road drainage will be adapted so that all the new drainage discharges via existing outfalls. There is no increase in catchment areas with the inclusion of the new road.

The Works for Phase 2 are currently in design stage and are shown on drawing PA21E (see Appendix B).

**Note the above details are an outline proposal with full design to follow.**

## **2.3 Potential Risks Associated with site Drainage**

The potential risks associated with the site drainage are:

- Contamination of oils into the water system
- Discharging of silt and particles in water courses
- Altering levels of PH in the local courses

## **3 Monitoring**

Monitoring will occur weekly at agreed locations to ensure compliance with any parameters or control measures set by the Client and EA. In addition, monitoring will occur during any excessive movements during the construction programme.

The table in appendix C will be used to collate all monitoring data.

The parameters to be monitored are:

- PH
- Water Clarity (Turbidity)
- Temperature
- Salinity
- Particle Content
- Oil (visual only)

Any elevated results will be reported to the Site Manager and the client; immediate action will be taken to ensure any pollution incident is contained.

### **3.1 Monitoring Types**

Types of monitoring to be used on site are:

- PH monitoring; the collecting of water samples collected from the identified monitoring points and tested using PH paper. (Monitoring sheet attached Appendix C)
- Particle and Oil Monitoring; The particle testing will be done using a IMHOFF cone

### **3.2 Monitoring Frequency**

The Tamar Estuaries Consultative Forum requested short term surveillance monitoring of the adjacent watercourses one month in advance of construction works in order to establish a baseline.

During the construction phase, water monitoring will be carried out once a week from the specified monitoring points (see Appendix C).

### **3.3 Monitoring Locations**

The suggested monitoring locations are shown in Appendix C.

## **4 Control**

ENV01 Risk assessments (Please see appendix A) will be undertaken and the following processes put in place: -

- Monitoring will be carried out as required under this plan. Any particular locations identified will be incorporated into the monitoring programme.
- Any areas in which an exclusion zone is needed will be fenced off under agreement with the client.
- All the processes listed will be integrated into the Pollution Prevention Plan and will be communicated to all staff upon induction.

### **4.1 Review of Monitoring Results**

The results of monitoring will be provided to the client within the site monthly report and a hard copy will be available in the site office for review MVV/EA at any time.

Any Elevated results will be reported to the site manager and the client at the earliest opportunity; immediate action will be taken to ensure any pollution incident is contained.

### **4.2 Action Plan**

The action plan for dealing with spillages and contamination of water course etc is contained within the pollution prevention plan Document C1005-PPP-007 Rev 002

# Appendix A

## ENV01 Risk assessments



Water Monitoring Management Plan  
C1005



Contract Name & Number Activity/Operations		C1005												
		Phase 1 – Access Road												
		Phase 2 – Main EfW Facility												
Environmental Aspect (delete as necessary)	Data Sheet (ENV02)	Potential Environmental Impact	Risk			Total	Control Measures (add/delete as necessary)	Residual Risk			Total	Method Statement /Procedure Number	Associated Toolbox Talk	
			O	+D	x C			O	+D	x C				
DUST	ENV/ADS/01	Damage to flora/fauna Contamination of water courses Legal Action by Statutory Authorities	4	3	8	56	Pollution incident control plan Damping down Environmental Monitoring	3	2	6	36	Environmental Management Plan C1005-005-PEfW  Pollution Prevention Plan C1005-007-PEfW	03 & 21	
HERITAGE	ENV/ADS/02	Damage to or loss of archaeological site Legal Action by Statutory Authorities	4	3	8	56	Training/Toolbox Talks Archaeological Survey	2	2	4	16	Environmental Management Plan C1005-005-PEfW	15	
NOISE	ENV/ADS/03	Complaints by residents Legal Action by Statutory Authorities Disruption to wildlife	3	3	8	48	Section 61 Application Environmental Monitoring Low noise plant/ensure no idling engines	2	2	6	24	Environmental Management Plan C1005-005-PEfW	04 & 21	
WASTE	ENV/ADS/04	Pollution/contaminated land Legal Action by Statutory Authorities	4	3	8	56	Site Waste Management Plan Environmental Monitoring Duty of Care/Transfer Notes Training Segregation of waste	2	2	6	24	Environmental Management Plan C1005-005-PEfW  Waste Management Plan C1005-006-PEfW	08,09 & 24	

Water Monitoring Management Plan  
C1005



<b>WATER</b>	ENV/ADS/05	Contamination of groundwater/surface waters/rivers Damage/Loss of wildlife Potential harm to humans Failure to meet consents Legal Action by Statutory Authorities	3	5	10	80	ENV08 Environmental Monitoring  Obtain appropriate licences/consents Spill kits complete and readily available	2	3	6	30	Environmental Management Plan C1005-005-PEfW  Water Monitoring Plan C1005-014-PEfW	<b>01 02 05 06 16 17 18</b>
<b>TRANSPORTATION</b>	ENV/ADS/06	Air and noise pollution Complaints from public	2	2	6	24	Traffic Management Plans  Pollution incident control plan	1	1	4	8	Environmental Management Plan C1005-005-PEfW	<b>04 &amp; 21</b>
<b>CONTAMINATED LAND</b>	ENV/ADS/07	Damage/destruction to flora and fauna Damage to visual amenity Legal Action by Statutory Authorities Remediation costs	3	4	8	56	Environmental Monitoring Site Waste Management Training, maintain good standards of site housekeeping Work to Control Pollution (Oil storage) Regulations 2001	2	2	6	24	Environmental Management Plan C1005-005-PEfW	<b>1 13 23</b>
<b>ECOLOGY</b>	ENV/ADS/08	Loss, destruction, harm or disturbance of wildlife or habitat Reduction in endangered species Spreading of invasive plants Legal Action by Statutory Authorities	5	3	10	80	Environmental Monitoring  Training/Toolbox Talks/Species Identification Information Ecological Assessment Application for appropriate consents/licences Fencing off sensitive areas	3	2	6	30	Environmental Management Plan C1005-005-PEfW	<b>7 10 11 12 19 20 22</b>

Water Monitoring Management Plan  
C1005



<b>RESOURCE USE</b>	ENV/ADS/09	Generation of additional waste streams Reduction of fossil fuels Destruction of non-sustainable forests	3	4	4	28	Re-use of materials Prevention of over-ordering Appropriate storage of materials FSC Timber Usage Switch It Off Schemes	2	2	2	8	Environmental Management Plan C1005-005-PEfW	<b>14</b>
<b>VISUAL AMENITY</b>	ENV/ADS/10	Negative impact on visual amenity Complaints by public and local authorities	3	2	4	20	Careful use of lighting Hoardings Good site housekeeping	2	1	2	6	002	<b>21</b>

Likelihood of Occurrence (O)		+ Likelihood of Detection (D)		X Severity of Consequence (C)	
Criteria	Rank	Criteria	Rank	Criteria	Rank
V High	5	V High	1	V High	10
High	4	High	2	High	8
Moderate	3	Moderate	3	Moderate	6
Low	2	Low	4	Low	4
V Low	1	V Low	5	V Low	2


Originator:

Dated:


27/08/10

# APPENDIX B

## Drainage Layout Existing & Proposed




# Water Monitoring Management Plan C1005






# Water Monitoring Management Plan C1005



# Water Monitoring Management Plan C1005





# Appendix C

## Location of Monitoring Points & Monitoring Tables



## Monitoring Sheet Particle Content & Oil

[illegible]



**Phase 1 Works      Jan 2012 – Apr 2012**

- Bull Point Access Road and Table Top Access
- Right Turn Access Road and Weighbridge
- Site Establishment and security fencing on Table Top Mountain

**Monitoring Locations**

- A1
- B1
- C1
- D1





**Phase 2 Works      Apr 2012 – Aug 2014**

- EfW Energy from Waste Facility

**Monitoring Locations**

- A2
- B2
- C2
- D2