

## Noise Monitoring Steering Group

Site – 27<sup>th</sup> March 2013  
2pm – 4pm

### Present:

- |                  |                                |
|------------------|--------------------------------|
| • John Wade      | Construction Director, MVV     |
| • Jurgen Folz    | Site Manager, Envi-Con         |
| • David Mudge    | Environment Agency             |
| • Gregg Portass  | Public Protection Service, PCC |
| • Graham Hooper  | Public Protection Service, PCC |
| • Ezenna Mgbajah | URS                            |
| • Daniel Ellis   | URS                            |
| • Nettie Foy     | Secretary, Envi-Con [Minutes]  |

### Apologies:

- |                        |                                   |
|------------------------|-----------------------------------|
| • Nicola Horne         | Public Protection Service, PCC    |
| • Caroline Leatherdale | Environmental manager, Kier / MVV |
| • Sarah Taylor         | Environment Agency                |
| • Alf Maneylaws        | URS                               |
| • Jane Ford            | Community Liaison Manager, MVV    |

ITEM		ACTION
<b>1.</b>	<b>Introductions, present and apologies</b>	
	As above	
<b>2.</b>	<b>Confirmation of agenda</b>	
	Agenda was agreed	
<b>3.</b>	<b>Minutes of last meeting</b>	
	Minutes of last meeting have been discussed and agreed	
	<u>Actions arising</u>	
	- TR to circulate supplementary noise monitoring data to JF for distribution	<b>TR</b>
<b>4.</b>	<b>Noise monitoring report</b>	
	Monitoring since the last meeting was carried out on the following dates...	
	- 20 <sup>th</sup> Feb 2013	
	- 6 <sup>th</sup> Mar 2013	
	- 20 <sup>th</sup> Mar 2013	
	Noise level varied between 48 and 63dB	
	Monitoring to be continued on the following dates...	
	- 3 / 4 <sup>th</sup> April 2013	
	- 17/18 <sup>th</sup> April 2013	
	- 24/25 <sup>th</sup> April 2013	
	- 1 <sup>st</sup> May 2013	

<b>5.</b>	<b>Site actions and updates</b>	
	<p>Limited excavation works around piles and foundations.</p> <p>Construction works for floor slabs and walls and pre-fabricated stair tower - Ongoing.</p> <p>Preassembly of bag filters starting in the middle of April for approx. 4 weeks.</p> <p>Steel work is anticipated to begin in middle of May 2013.</p> <p>Details of additional mitigation measures will be provided middle of April 2013.</p> <p>There are an additional 12 piles to be drilled for the access bridge during May 2013. These were not carried out during the main piling phase due to limitations imposed by the reptile translocation area.</p> <p>Acoustic screens to be placed where possible prior to the start of piling. Noise monitoring will be carried out.</p>	
<b>6.</b>	<b>Complaints</b>	
	<p>No noise complaints received since the last noise monitoring meeting.</p> <p>MVV to review complaints records – for accuracy</p>	<b>MVV</b>
<b>7.</b>	<b>AOB</b>	
	<p><b>Date of next meeting: 1<sup>st</sup> of May 2013 [to be confirmed]</b></p>	